

1. PROJECT & SITE DETAILS

Project Name: ██████████

Project Location: ██████████ Society, Sector ██████ Faridabad

Contractor: ██████████ Enterprises Pvt Ltd.

Inspection Date: 01 June 2026

Area Inspected: Balconies/Soffits — Flats

Inspected By: Nitinjay (Civil Engineer)

Paint Specification: Birla Opus Exterior — 2 coats over primer

2. SCOPE OF INSPECTION

The inspection covered balcony painting works across five residential flats

1. T1 – 1B

2. T1 – 2A

3. T1 – 2B

4. T3 – 4B

3. DETAILED OBSERVATIONS — BALCONIES

Flat No.	Observation / Issue Found	Status	Remarks / Action Required
T1- A	Smooth finish, 2 coats, proper coverage	Acceptable	Work meets specification
T -2A	Utility balcony-not repaired	Not Acceptable	Repair the wall opposite to utility balcony
All Flats	Balcony fittings painted over	Not Acceptable	Masking protocol to be enforced strictly, use bushes to paint besides fittings
T3- B	Kitchen Shaft not repaired or painted	Needs Rectification	Find a way to get this resolved , discuss with me
T3-4B	Paint work complete — correct primer, finish coats and Railing paints	Acceptable	Best practice observed; to be used as reference flat for contractor

4. SUMMARY & INSTRUCTIONS TO CONTRACTOR

Based on the balcony inspection, the following key instructions are issued to the painting sub-contractor:

• All surrounding surface of electrical fittings (lights, ceiling fans) MUST be painted with small brush. No exceptions.

• All 'Not Acceptable' items listed above must be rectified within 7 working days and re-presented for inspection.

• T3-4B balcony is to be used as the benchmark / reference for finish quality.

• A primer coat is mandatory on all surfaces before any finish coat is applied.

• Balcony floor tiles must be fully covered with protective sheeting prior to painting to prevent paint drips.

• A re-inspection will be scheduled on 10 June 2026. Contractor to ensure all punch-list items are closed before that date.